

Southwold Harbour Fender Repair Works Update

General Progress

- Piles and timbers have arrived and been stored on site.
- The Jack-up Barge (JUB) was towed to the harbour.
- Construction of the causeway has commenced.
- Preparation works for the piling gates and fastenings on the barge have been completed.
- Site survey works to establish control.

Fortnight Look Ahead

- Set up of sleeping accommodation units within the compound; including connection to services.
- Loading of the crane onto the JUB, subject to safety checks.
- Movement and positioning of the JUB, subject to safety checks.
- Continuing construction of the causeway.
- Removal of existing H beam piles.
- Proof dig and proofing of the pile line.
- Commencement of pile installation.

JUB Movements:

The positioning of the JUB remains the same as previously detailed.

Contact us

Contractor, J T Mackley & Co Ltd
Public Liaison: Angela Spinks
Tel: 01273 492212 (24 hr)
Email: angela.spinks@mackley.co.uk

East Suffolk Council: Warren Hoskins-Davies, Supervisor
Tel: 0333 016 2000
Email: coastalmanagement@eastsoffolk.gov.uk