

Southwold Harbour Fender Repair Works Update

Update—week commencing 30th August 2021

Following on from our most recent updates, please find below some additional information about the works progress. Please do get in touch if you have any concerns or need further information.

- All the new piles have been installed. The northern three piles have been tested and are securely in the ground.
- All existing redundant piles above the water level have been completely removed.
- Work started to put together the timber fender panels.
- The causeway continues to be monitored and maintained in a useable condition.
- The jack-up barge (JUB) movements have been restricted by large swells and strong winds and will continue to be this week.

Works taking place from Tuesday 31st August:

- There will be a temporary navigation light installed; once isolated the existing navigation light will be removed.
- Pile 2 will be extended and then tested again to make sure it is securely in the ground.
- Pile 1 will be tested and extended if necessary.
- Causeway monitoring and maintenance will continue.
- Divers will assist to install a concrete ring to protect the base of the new piles.
- The remainder of the existing broken and redundant piles will be cut down to below bed level so as not to present a hazard to harbour users.
- Once the work to the piles is complete, the timber fender panels will be installed as well as brackets to hold them in place.

How to contact us

Contractor, J T Mackley & Co Ltd

Public Liaison: Angela Spinks

Tel: 01273 492212 (24 hr)

Email: angela.spinks@mackley.co.uk

East Suffolk Council: Warren Hoskins-Davies, Supervisor

Tel: 0333 016 2000

Email: coastalmanagement@eastsoffolk.gov.uk



MACKLEY

Southwold Harbour Fender Repair Works Update Continued

Images

The JUB has been in both working positions detailed below this week and will continue to move between the two as required.

Working position for works to piles 1-3:



Working position for works to piles 4-5:

