

# Southwold Harbour Fender Repair Works Update

## Update—week commencing 9th August 2021

Following on from our most recent updates, please find below some additional information about the works taking place from Monday 9th August. Please do get in touch if you have any concerns or need further information.

- The jack-up barge (JUB) is scheduled to move to the work face near the navigation light on the rising tide on late morning Monday 9th August although current weather forecasts may delay this until Tuesday 10th. Please see images on page two.
- There will be a temporary navigation light installed next week; once isolated the existing navigation light will be removed.
- Causeway construction will continue into Monday with a view to being completed. Excavators (including long reach) will then be positioned on the East of the quay to dig along the line where we are placing the piles to check that there are no obstructions near the surface to stop or displace the pile.
- Once the barge is in position the extraction and replacement piling works will take place using a vibro-hammer and excavator. Working hours will be limited to minimize disruption and noise.
- Divers will visit to cut down piles where necessary.
- Suffolk Wildlife Trust will be in attendance during piling works to complete the mammal watch.

## How to contact us

Contractor, J T Mackley & Co Ltd

Public Liaison: Angela Spinks

Tel: 01273 492212 (24 hr)

Email: [angela.spinks@mackley.co.uk](mailto:angela.spinks@mackley.co.uk)

East Suffolk Council: Warren Hoskins-Davies, Supervisor

Tel: 0333 016 2000

Email: [coastalmanagement@eastsoffolk.gov.uk](mailto:coastalmanagement@eastsoffolk.gov.uk)



**MACKLEY**

# Southwold Harbour Fender Repair Works Update Continued

## Images

**JUB Current position:**



**Monday 9<sup>th</sup> August: Barge will be towed to first working position.**

