

Southwold Harbour Fender Repair Works Update

Update — 19th November 2021

Following on from our most recent updates, please find below some additional information about the works progress. Please do get in touch if you have any concerns or need further information.

- Repair work to the fender is now complete, including installation of the new solar powered navigation light.
- The jack-up barge has been demobilised and taken away.
- The site has started to be demobilised.

Works taking place from Friday 19th November:

Our contractors will be using an excavator with a rock grab to repack the larger rock from the causeway to make a stable revetment for the harbour north pier (expected to finish mid next week). A smaller excavator and dumper will be used to move the smaller rock, that was imported to create the causeway and get plant closer to the fender. The rocks will be removed from site with trucks late next week.

How might this work affect you?

Work will take place around the low tides meaning that working hours are likely to be:

- Friday 19th November until 9pm
- Saturday 20th November - 12.30pm to 9pm
- Sunday 21st November - 1am to 9.30am
- Monday 22nd November - 1.30am to 10am
- Tuesday 23rd November - 2am to 11am
- Wednesday 24th November - 2.30am to 11am
- Thursday 25th November - 3.30am to 12pm

We will work hard to keep any noise and disruption to a minimum and ask the public to please take note of any safety precautions on the contractor's signage when work is happening.

How to contact us

Contractor, J T Mackley & Co Ltd

Public Liaison: Angela Spinks

Tel: 01273 492212 (24 hr)

Email: angela.spinks@mackley.co.uk

East Suffolk Council: Warren Hoskins-Davies, Supervisor

Tel: 0333 016 2000

Email: coastalmanagement@eastsuffolk.gov.uk



MACKLEY